NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

NO.NEWZ/BBMP/PDDZ/2018-19

Date:-14-06-2018

To,
The Executive Engineer,
Project Division, Dasarahaali Zone
Hesaraghatta Main Road
Bangalore-560073

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work: Development Works All Around The Dog kennel Building in ward No.13

Item No	Description of work	Unit	Qty
1	Providing and laying in position plain cement concrete of mix 1:2:4 with cement @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.69	Cum	23.30
2	Waterproofing of RCC Terrace / podium slab / toilet / utilities / water retaining structure by preparing the surface by chipping and cleaning and Grouting of Honey	Sqm	226.16
3	Providing 20mm thick cement plaster in single coat with cement mortar 1:3, to stone masonry & concrete surface including rounding off corners wherever	Sqm	444.91
4	Providing 18mm thick cement plaster in single coat with cement mortar 1:3, to brick masonry including rounding off corners wherever required smooth rendering:	Sqm	995.11
5	Providing 12mm thick cement plaster in single coat with cement mortar 1:3, to ceiling incluidng rounding off corners wherever required smooth rendering	Sqm	216.00
6	Providing lime rendering for plastering to wall and ceiling, including cost of materials, labour, curing complete as per specifications	Sqm	1211.11
7	Providing and fixing colour glazed tiles of size 300mmx600mm for walls with borders of size 300x100mm, set in Cement Mortar 1:3 and pointed with white	Sqm	666.02
8	Providing Ceramic tiles of approved make, shade and size for flooring, treads of steps and landings laid on a bed of 12mm thick, cement mortar 1:3 mix, flush	Sqm	197.48
9	Providing and fixing M.S.grill work for windows and ventilators weighing 21 kg/sqm using M.S. flats, or M.S.square rods, or combination of M.S.flats and square rods as	Kg	844.20
10	Providing and fixing M.S. Gate as per Chief Architect Drawing, using 50mm x 50mm 14 guage M.S. hollow pipe frame work bent to ornamental shape as shown in the	Sqm	7.80
11	Providing and fixing to wall, ceiling and floor unplasticised PVC pipes 10.00 kgf/sq.cm working pressure 25mm outside diameter chemp plast / Wavin or	Mtr	58.20

Asst. Executive Ei.
Project Sub Division
Dasarahalli Zone
Bruhat Bangalore Mahanagara Palike

NEWZEN CONSULTANTS BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 25240187 EMAIL:newzen576@gmail.com

Scanned by CamScanner

12	Providing and fixing to wall, ceiling and floor unplasticised PVC pipes 10.00 kgf/sq.cm working pressure chemp plast / Wavin or equivalent make with pipe	Mtr	65.00
13	Providing and fixing to wall, ceiling and floor unplasticised PVC pipes 10.00 kgf/sq.cm working pressure 20mm outside diameter chemp plast / Wavin or	Mtr	18.80
14	Providing and fixing to wall, ceiling and floor unplasticised PVC pipes 10.00 kgf/sq.cm working pressure chemp plast / Wavin or equivalent make with pipe	Mtr	101.60
15	C.P. brass tap with union	Each	12.00
16	Bib cock 50mm nominal bore-NP	Each	8.00
17	Gate value 50mm nominal bore-gun metal	Each	3.00
18	Providing and fixing on wall surface 2.5kg / sq.cm H.D.P.E. rain down water pipes 110mm outer dia approved make and brand with necessary specials like shoes,	Mtr	24.00

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and final bill

Thanking you,

With Regards,

For Newzen Consultants Bangalore

Newzen Consultants Bangalore

Asst. Executive Engineer
Project Division-I
Dasarahalli Zone,
Bruhat Bengaluru Mahanagara Palike

Scanned by CamScanner